

Lead Inspection Report

33 West 135th Street
Date: Fri Feb 13 2026 00:00:00 GMT-0500 (Eastern Standard Time)
Client: Vtali 2
Type: Lead Inspection

#	Interior / Exterior	Floor	Room Side	Room #	Code	Room Equivalent	Component	Substrate	XRF Reading (X.X mg / cm2)	Result	Room Name	Pictures	Notes
Bath 1													
1	interior	1	C (back)			Window Case	Window	Wood	0	negative	Bath 1	2	
2	interior	1	C (back)			Window Sash	Window	Wood	0.1	negative	Bath 1	1	
3	interior	1	C (back)			Window Sill	Window	Wood	0.9	positive	Bath 1	0	
Bedroom													
4	interior	1	B (left)			Closer Door	Closet	Wood	0	negative	Bedroom	0	Deteriorate
5	interior	1	B (left)			Closet Jamb	Closet	Wood	2	positive	Bedroom	0	
6	interior	1	A (front)			Wall a	Wall	Sheetrock	0	negative	Bedroom	0	
Bed 2													
7	interior	1	D (right)			Wall D	Wall Molding	Metal	2	positive	Bed 2	0	
Hallway													
8	interior	1	A (front)			Wall A	Wall	Sheetrock	0	negative	Hallway	0	
9	interior	1	B (left)			Wall B	Wall	Sheetrock	0	negative	Hallway	0	
10	interior	1	C (back)			wall C	Wall	Sheetrock	0.2	negative	Hallway	0	Deteriorate
11	interior	1	D (right)			Wall D	Wall	Sheetrock	3.1	positive	Hallway	0	Chipping Paint
Kitchen													
12	interior	1	B (left)			wall B	Wall	Sheetrock	0.1	negative	Kitchen	0	
13	interior	1	C (back)			wall C	Wall	Sheetrock	3	positive	Kitchen	0	
14	interior	1	D (right)			Wall D	Wall	Sheetrock	0.1	negative	Kitchen	0	
15	interior	1	A (front)	1K	1K	Wall A	Wall	Sheetrock	1	positive	Kitchen	0	
Living Room													
16	interior	1	A (front)	1	1	wall A	Door	Sheetrock	3.5	positive	Living Room	0	
17	interior	1	A (front)	1WA	1WA	Wall	Wall	Sheetrock	0.5	positive	Living Room	0	
18	interior	1	B (left)	walB	walB	Wal B	Wall	Sheetrock	0.4	negative	Living Room	0	Bad condition

Pictures	3
Positive	8
Total	18
Negative	10